


The Daniel K. Inouye Solar Telescope

David Boboltz (NSF Program Officer for NSO/DKIST)

Committee on Solar and Space Physics (CSSP)

April 1, 2015



The DKIST Science Case

- Magnetic fields control the inconstant Sun.
- Changes in the solar magnetic field produce: **solar flares, coronal mass ejections**, and variations in the **solar wind**, and **space weather**
- Space weather has potentially profound impacts on human society by:
 - driving terrestrial climate;
 - hazards to humans and commercial aviation;
 - endangering satellites, communication networks, and the power grid.
- **Magnetic fields are the “dark energy” problem of solar physics.**
- DKIST will probe the magnetic fields at all levels of the solar atmosphere down to length scales (20-30 km). No other facility, existing or planned, ground- or space-based, can do this.
- DKIST’s relevance re-affirmed by recent NRC **Astronomy & Astrophysics (2010)** and **Solar and Space Physics (2012)** Decadal Surveys.



Simulation vs. Observation

MHD Simulation

Grid size = 16 km = 0.02''

0.76m DST

Res = 132 km

- Current understanding is, to a large extent, driven by simulations
- Data are accepted/dismissed based on whether or not they fit the model
- Spatial resolution and polarimetric sensitivity are key

Courtesy M. Rempel, HAO



DKIST Overview

- Technical Specifications:
 - 4-m, off-axis Gregorian (all reflective), alt-az mount
 - Integrated adaptive optics
 - Enclosure with thermal control and dust mitigation
 - Wavelength sensitivity from 0.3 - 28 microns (near-UV to infrared)
 - Field of view: 3 arcmin
 - Angular resolution: <0.03 arcsec
 - Polarization accuracy: $<0.01\%$

DKIST will be the world's flagship facility for ground-based solar physics observation and the first large U.S. public-access solar telescope constructed in the past 30 years.



DKIST Site Atop Haleakala, Maui, HI



DKIST Chronology


- Final Design Review established the project baseline May 2009
- Awards totaling \$298M authorized (NSB-09-57) Aug. 6, 2009
- Federal environmental compliance completed Dec. 2, 2009
- Construction funding (ARRA & MREFC) awarded Jan. 2010
- Anticipated access to Haleakala site pending
Conservation District Use Permit (CDUP) issued
by Hawaii Board of Land and Natural Resources (BLNR) June 2010
- CDUP Issued by BLNR Dec. 2, 2010
- CDUP challenged by Kilakila o Haleakala Dec. 3, 2010
- Contested case hearing July 2011
- Final arguments presented to BLNR Sept. 14, 2012
- BLNR issues final decision affirming the CDUP Nov. 9, 2012
- Final access to site granted Nov. 30, 2012
- Groundbreaking on site Dec. 1, 2012

*Total delay of 30 months relative to original baseline –
June 2010 to December 2012*



Ramifications of Delay

- 2009 project baseline was no longer valid. Progress measured against the original schedule shows large negative variances.
- The delay and other “unknown unknowns” result in cost growth.
- Additional budgetary complexity due to the expiration of ARRA funds at the end of FY 2015.



4/1/15


CSSP Meeting



DKIST Revised Baseline

- Approved by the NSB Aug. 2013 (NSB-13-42)
- Total Project Cost = **\$344,128,808** (\$47.4M contingency)
 - This is a \$46.2M (16%) increase from original baseline
 - Additional funding all in fiscal years 2017 through 2019


MREFC Funding Profile For DKIST



Technologies and knowledge required to build DKIST are drawn from the global scientific and engineering communities




Telescope enclosure, Bilbao, Spain



4m f/2 primary mirror






MI Polishing, Tucson, AZ



Relay optics & adaptive optics


Telescope mount, Rockford, IL



MI Cell Assembly, Liege Belgium

Telescope Pier, Haleakala, HI

Telescope Structures




Alt-Az Telescope Mount



Coudé Rotator Platform

DKIST Instrumentation




- Visible Broadband Imager (VBI)
- Visible Spectropolarimeter (ViSP)
- Visible Tunable Filter (VTF)
- Diffraction-Limited Near-Infrared Spectropolarimeter (DL-NIRSP)
- Cryogenic Near-Infrared Spectropolarimeter (Cryo-NIRSP)



Instrument Development Status

- VBI
 - Integration in NSO Boulder lab continues
- CRYO-NIRSP
 - CDR & Fabrication Contract
- DL-NIRSP
 - CDR & Fabrication Contract in progress
- ViSP
 - CDR scheduled for May 2015
- VTF
 - PDR scheduled for June 2015

DKIST VBI on the DST



Recent Partnership Development

- UK Proposal for development and delivery of visible cameras 4k x 4k, 30 Hz (~ \$6.5M)
 - "Queen's University Belfast plays leading role in construction of the world's biggest solar telescope"
QUB Press Release, undated
http://www.eurekalert.org/pub_releases/2015-02/qub-qub020915.php
 - "World's biggest solar telescope set for 2019 completion in Hawaii"
Gizmag Space, February 14, 2015
<http://www.gizmag.com/dkist-worlds-biggest-solar-telescope-2019/36088/>



Poor Weather at the Site (Jan. – Feb. 2015)


- Result: some DKIST schedule slip
- Current completion date: [Sept. 19, 2019](#)




Construction Status as of Last Week

First Ring Girder Section
of Upper Enclosure

Platform Lift





Construction Status as of Last Week





DKIST Will Replace Current National Solar O/IR Facilities


Dunn Solar Telescope
Evans Solar Facility
Sacramento Peak, NM



McMath-Pierce, Kitt Peak, AZ



DKIST in the AST Portfolio




AST budget assumption: FY15=Request, 1%/yr growth thereafter




Proposed DKIST Operations Ramp

Projected NSO Funding Profile



A Time of Transition for the NSO



Transforming the Ground-based Solar Community

- Support of the NSO move to the campus of the University of Colorado, Boulder (CU) co-located with CU-LASP
 - Places NSO squarely in the center of the Solar and Space Physics Community
 - [Boulder Solar Alliance: NSO, CU-LASP, NCAR-HAO, NOAA-SWPC, SwRI](#)
- AST Program Officers have been increasing contact with AGS Program Officers to find synergies and potential projects for co-funding
- AST Program Officers have been presenting at the SPD Agency Town Halls to raise awareness of DKIST science within the solar community.
- The ground-based solar community is mobilizing
 - Special DKIST Science Town Hall at TESS/SPD meeting [Apr. 28-May 1, 2015](#)
 - Efforts will be led by NSO and the DKIST Science Working Group (SWG)
 - Dr. Mark Rast (CU) to lead efforts to gain community involvement in DKIST
- AST Program Officers and Management: increasing involvement in Space Weather on a Federal level (Executive priority)
 - [National Space Weather Strategy](#) – OSTP, NSF, NASA, FEMA, NOAA, DOE, DOJ, NRC, DOD, USGS, DHS...



